



**PINELLAS PARK WATER MANAGEMENT DISTRICT
6460 35TH STREET N.
PINELLAS PARK, FL 33781-6221**

A G E N D A

**SPECIAL AUTHORITY MEETING
Fiscal Year 2021/2022**

MAY 2, 2022

Members of the public will have an opportunity to make public comment on each agenda item during the time that agenda item is considered.

I. CALL TO ORDER

II. ROLL CALL

NEW BUSINESS

- A. Change Order #1 - Channel 1C (09/18/2014) – Renewal from 98th Ave. to Confluence of CH 1 (10-08)**

POSSIBLE MOTION - (APPROVE/DENY) CHANGE ORDER #1 IN THE AMOUNT OF \$312,600.00 FOR A TOTAL ADJUSTED CONTRACT OF \$3,846,155.00 TO KAMMINGA AND ROODVEETS INC.

The next Regular Authority Meeting will be held on Thursday, May 19, 2022.

ADJOURNMENT

Pursuant to Section 286.0105, Florida Statutes, any person desiring to appeal any action taken by the District at this meeting will need a record of the proceedings, and for such purpose may be required to ensure that a verbatim record of the proceedings is made, which includes the testimony and evidence upon which the appeal is to be based.

Any person with a disability who needs any accommodation to participate in this proceeding is entitled to assistance at no cost. Please contact the office of the District in writing at 6460 35th Street, Pinellas Park, FL 33781 or by phone at (727) 528-8022 at least two business days prior to the meeting to advise what assistance is needed.



ENGINEERS

SURVEYORS

PLANNERS

April 27, 2022

M&C 02771-0024(65)

Mr. Randal Roberts
Pinellas Park Water Management District
6460 35th Street North
Pinellas Park, Florida 33781-6621

RE: Channel 1C Upgrade from 98th Avenue to Confluence of Channel 1
PCO-001 – Removal and Relocation of 20-inch RCW Pipe

Dear Mr. Roberts:

Kamminga & Roodvoets, Inc. has (K&R) submitted the attached PCO No. 001 cost proposal to furnish and install approximately 1000 LF of 24-inch HDPE pipe to replace the existing 20-inch reclaimed water (RCW) pipe in conflict with the proposed improvements to Channel 1C. The replacement RCW pipe will be installed approximately 10 feet east of the top of the proposed east bank of the channel. Construction includes line stops at the north and south ends of the pipe to tie back into the existing RCW line and the removal of approximately 1000 LF of the existing 20-inch DI RCW pipe running along the east side of Channel 1C. The cost for the additional work is \$312,600. A detailed breakdown of this cost is reflected in the attached cost proposal, dated April 27, 2022. Also included in this proposal is a request by K&R for an additional 21 days for the removal and installation of the pipe.

We have reviewed the cost proposal and find it fair and reasonable. As such, it is the Engineer's recommendation that this proposal be accepted and K&R be compensated for the additional amount.

Please feel free to contact me if you have any questions or need any additional information.

Sincerely,

McKIM & CREED, INC.

1365 Hamlet Avenue

Clearwater, FL 33756

A handwritten signature in blue ink, appearing to read "Mitch Chiavaroli".

Mitch Chiavaroli, PE
Project Manager

727.442.7196

Fax 727.461.3827

Enclosure

www.mckimcreed.com

cc: Anthony Rosenthal – Kamminga & Roodvoets

CHANGE ORDER NO.: [Number of Change Order]

Pinellas Park Water Management

Owner:	District	Owner's Project No.:	10-08
Engineer:	McKim & Creed, Inc	Engineer's Project No.:	02771-0024
Contractor:	Kamminga & Roodvoets, Inc.	Contractor's Project No.:	
Project:	Channel 1C Upgrade from 98 th Avenue to Confluence of Channel 1		
Contract Name:	Channel 1C Upgrade from 98 th Avenue to Confluence of Channel 1 – Contract 2		
Date Issued:	4-27-2022	Effective Date of Change Order:	

The Contract is modified as follows upon execution of this Change Order:

Description:


Removal of approximately 1000 LF of the existing 20-inch DI reclaimed water (RCW) pipe running along the east side of Channel 1C. Installation of approximately 1000 LF of 24-inch HDPE pipe to replace the existing 20-inch RCW pipe. The replacement RCW pipe will be installed approximately 10 feet east of the top of the bank of the proposed channel. Construction includes line stops at the north and south ends of the pipe to tie back into the existing RCW line.

Attachments:

Kamminga & Roodvoets, Inc. quote; Core & Main quote for pipe and fittings; EA tapping and ISCO for pipe fusing

Change In Contract Price		Change In Contract Times [State Contract Times as either a specific date or a number of days]	
Original Contract Price:		Original Contract Times:	
\$ 3,533,555.00		Substantial Completion:	12-10-2022
		Ready for final payment:	12-31-2022
[Increase] [Decrease] from previously approved Change Orders No. 1 to No. [Number of previous Change Order]:		[Increase] [Decrease] from previously approved Change Orders No.1 to No. [Number of previous Change Order]:	
\$ 0.00		Substantial Completion:	NA
		Ready for final payment:	NA
Contract Price prior to this Change Order:		Contract Times prior to this Change Order:	
\$ 3,533,555.00		Substantial Completion:	12-10-2022
		Ready for final payment:	12-31-2022
[Increase] [Decrease] this Change Order:		[Increase] [Decrease] this Change Order:	
\$ 312,600.00		Substantial Completion:	12-31-2022
		Ready for final payment:	1-24-2023
Contract Price incorporating this Change Order:		Contract Times with all approved Change Orders:	
\$ 3,846,155.00		Substantial Completion:	12-31-2022
		Ready for final payment:	1-24-2023

Recommended by Engineer (if required)

By: 

Title: McKim & Creed - Project Manager

Date: 4/27/22

Accepted by Contractor



Kamminga & Roodvoets -Project Manager

4-27-22

	Authorized by Owner	Approved by Funding Agency (if applicable)
By:		
Title:	Executive Director	
Date:		

QUOTE

PPWMD

Reclaim Remove & Replace

KAMMINGA & ROODVOETS, INC.
5219 Cone Road
Tampa, Florida 33610

PH 813-623-3031
FX 813-628-4490

April 26, 2022

ITEM NO.	DESCRIPTION	QUANTITY	U/M	UNIT PRICE	TOTAL AMOUNT
1	24" HDPE Reclaim Install	1,000.00	LF	\$ 215.00	\$ 215,000.00
2	Tie Into Existing 20" Reclaim	2.00	EA	\$ 21,100.00	\$ 42,200.00
3	Remove Existing 20" Reclaim	1,000.00	LF	\$ 16.00	\$ 16,000.00
4	20" Line Stop	2.00	EA	\$ 18,750.00	\$ 37,500.00
5	Reclaim Service Connection	1.00	EA	\$ 1,900.00	\$ 1,900.00
TOTAL					\$ 312,600.00

NOTES:

NO PORTION MAY BE DELETED.

NO SUNDAY OR NIGHT WORK INCLUDED.

PRICE IS BASED ON EXISTING RCW LINE BEING RESTRAINED

OWNER IS REQUIRED TO PROVIDE LAYOUT LOCATION OF PROPOSED RCW LINE

PRICE INCLUDES AS-BUILDING NEW RCW LINE

PRICE ASSUMES THE EXISTING RCW LINE IS DIP, IF OTHER MATERIAL ADDITIONAL CHARGES WILL APPLY

PRICE ASSUMES EXISTING RECLAIMED WATER WITHIN THE EXISTING PIPE WILL BE DISCHARGED INTO THE CITY'S SANITARY SEWER SYSTEM

21 ADDITIONAL CONTRACT DAYS NEEDED FOR RECLAIMED WATER INSTALLATION AND REMOVAL